Concrete Pour Log

Placement record with tickets, tests and cylinder tracking

DAILYBUILD

PROJECT
Riverside Medical Center - Phase 2

POUR LOCATION
Slab on grade - Area 2

POUR DATE
____ / ____ / 2026

MIX DESIGN
4000 psi, 3/4 in. aggregate

SUPPLIER
Meridian Concrete

PLACEMENT METHOD
Pump

DELIVERY TICKETS

Truck No.	Ticket No.	Batch time	On site	Discharge start	Discharge end	Qty (CY)	Water added (gal)	Slump (in.)	Air (%)	Temp (F)
14	88213	06:40	07:05	07:12	07:34	9.0	0	4.5	5.8	68
22	88219	07:05	07:31	07:36	07:58	9.0	5	5.0	5.5	69

FIELD TESTS AND CYLINDER SETS

Set ID	Ticket No.	Time cast	Slump (in.)	Air (%)	Concrete temp (F)	Ambient temp (F)	Cylinders cast	Break dates	Lab
C-201	88213	07:20	4.5	5.8	68	62	4	7 / 14 / 28 / hold	Statewide Testing

Set ID	Ticket No.	Time cast	Slump (in.)	Air (%)	Concrete temp (F)	Ambient temp (F)	Cylinders cast	Break dates	Lab

CONDITIONS, FINISHING AND CURING

Item	Detail
Pre-pour checklist	Rebar inspected and approved, formwork braced, embeds set
Weather	Clear, 62F at start, wind 6 mph
Finish	Power trowel, broom finish at ramps
Curing method	Curing compound applied same day
Joints	Saw cut within 12 hours, 12 ft grid
Total placed (CY)	

Item	Detail

Free template from DailyBuild - dailybuild.co. Use it, print it, share it. Doing this on a jobsite? DailyBuild does it on your phone.